

## NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): _____		Requester: _____	
<b>Start Date – End</b>			
Start Date (yyyy/mm/dd) _____ Time (s) _____		Notes _____	
End Date (yyyy/mm/dd) _____ Time (s) _____		_____	
<b>Building(s) Affected:</b>	1: _____	2: _____	
	3: _____	4: _____	
<b>Areas/Rooms Affected:</b> _____			
<b>Service to be interrupted:</b>	1: _____	2: _____	
	3: _____	4: _____	
<b>Description/Reason for Project:</b>			
<div style="border: 1px solid black; width: 100%; height: 100%;"></div>			

<b>Contractor:</b> _____	<b>Phone #:</b> _____
<b>Contractor/Project Managers:</b> _____	<b>Phone #:</b> _____

Should you have any questions or concerns, please contact

**Notes:**

**CONSTRUCTION WORK AREA #4**  
**CLOSED AUG. 09 - AUG. 17, 2023**  
 EGRESS WIDTH:  
 831mm x 2 DOORS = 1,662mm  
 OCCUPANT LOAD:  
 1,662mm / 6.1mm = **272 PERSONS**

**EMERGENCY EXIT No. 6**  
 EGRESS WIDTH:  
 737mm x 2 DOORS = 1,474mm  
 OCCUPANT LOAD:  
 1,474mm / 6.1mm = **241 PERSONS**

**EMERGENCY EXIT No. 1**  
 EGRESS WIDTH:  
 743mm x 5 DOORS = 3,715mm  
 OCCUPANT LOAD:  
 3,715mm / 6.1mm = **609 PERSONS**

**EMERGENCY EXIT No. 5**  
 EGRESS WIDTH:  
 819.4mm x 6 DOORS = 4,916.4mm  
 OCCUPANT LOAD:  
 4,916.4mm / 6.1mm = **806 PERSONS**

**CONSTRUCTION WORK AREA #1**  
**DOORS OPEN AND AVAILABLE FOR EMERGENCY USE ONLY**

FIELDHOUSE EVENT	DATES	OCCUPANCY PERMITTED (MAX.)
1. WINDSOR OPEN KARATE CHAMPIONSHIPS	JUNE 16 - 18, 2023 (setup on June 16th)	<b>3,301 PERSONS</b>
2. JOHNNY LOARING CLASSIC TRACK MEET	JUNE 24, 2023 (one day)	<b>3,301 PERSONS</b>
3. WINDSOR ISLAMIC ASSOCIATION	JUNE 28, 2023 (one day)	<b>3,301 PERSONS</b>
4. SUMMER CAMP PROGRAM	JULY 03 to AUGUST 25, 2023	<b>2,899 PERSONS</b> (Jul. 03 to Aug. 11, 2023) <b>3,670 PERSONS</b> (Aug. 12 - Sep. 11, 2023)

**CONSTRUCTION WORK AREA #5**  
**CLOSED AUG. 17 - AUG. 22, 2023**

**EMERGENCY EXIT No. 2**  
 EGRESS WIDTH:  
 889mm x 3 DOORS = 2,667mm  
 OCCUPANT LOAD:  
 2,667mm / 6.1mm = **437 PERSONS**

**CONSTRUCTION WORK AREA #6**  
**CLOSED AUG. 22 - SEP. 11, 2023**

**EMERGENCY EXIT No. 4**  
 EGRESS WIDTH:  
 819mm x 9 DOORS = 7,371mm  
 OCCUPANT LOAD:  
 7,371mm / 6.1mm = **1,208 PERSONS**

**CONSTRUCTION WORK AREA #3**  
**CLOSED JULY 07 - AUG. 09, 2023**

**EMERGENCY EXIT No. 3**  
 EGRESS WIDTH:  
 819.4mm x 6 DOORS = 4,916.4mm  
 OCCUPANT LOAD:  
 4,916.4mm / 6.1mm = **806 PERSONS**

**CONSTRUCTION WORK AREA #2**  
**CLOSED JUNE 14 - JULY 07, 2023**

**LEGEND**

- EMERGENCY EXIT EGRESS and OCCUPANT LOAD NOTES
- CONSTRUCTION WORK AREA NOTES

**FIELDHOUSE OCCUPANCY NOTES:**

1. CUMULATIVE CLEAR EXIT DOOR WIDTH = 25,059mm ± FOR 31 DOORS.
2. AS PER O.B.C. 2012, ARTICLE 3.4.3.2. EXIT WIDTH PERMITTED OCCUPANT LOAD = 25,059mm / 6.1mm PER PERSON = **4,107 OCCUPANT LOAD (O.L.)**.
3. **NOTE: OCCUPANT LOAD PER FIELDHOUSE EVENT = 4,107 MINUS** EGRESS No. 'X' OCCUPANT LOAD No. OF PERSONS THAT IS CLOSED FOR CONSTRUCTION

PROJECT:  
**FIELDHOUSE EXTERIOR DOOR UPGRADES (P.A. Project No.: 2649)**

DRAWING TITLE:  
**FIELDHOUSE PLAN - DOOR CONSTRUCTION SCHEDULES and OCCUPANT LOADS**



FACILITY SERVICES  
 Planning, Renovations & Construction  
 Chrysler Hall Tower, Room 616  
 401 Sunset Avenue  
 Windsor, Ontario N9B 3P4  
 Phone: 519-253-3000

ALL DIMENSIONS TO BE FIELD CHECKED AND/OR VERIFIED BY THE CONTRACTOR ON THE JOB

A	A DETAIL No.
B	B LOCATION SHEET
C	C DETAIL SHEET



2023-JUN-13	NOSI and H&S
DATE	ISSUED FOR
APPROVED: *	
DATE: 2023-JUN-13	
DRAWN BY: R.J. RIVARD	
SCALE: NOT TO SCALE	
PROJECT No.: PA-2649	
DRAWING No.:	<b>SK.1.0</b>

ID	Task Mode	Task Name	Duration	Start	Finish	% Scheduled	% Complete	Timeline (December 2022 to October 2023)																																			
0		<b>Lancers Fieldhouse Exterior Door Upgrades V6</b>	<b>202 days</b>	<b>Fri 12/16/22</b>	<b>Tue 10/17/23</b>	<b>51%</b>	<b>53%</b>	[Timeline visualization]																																			
1	✓	<b>Pre-Construction</b>	<b>100 days</b>	<b>Fri 12/16/22</b>	<b>Wed 5/17/23</b>	<b>100%</b>	<b>100%</b>	[Timeline visualization]																																			
2	✓	Shop drawings Approval & Order Material	0 days	Fri 12/16/22	Fri 12/16/22	100%	100%	[Timeline visualization]																																			
3	✓	Door arrival	69 days	Fri 12/16/22	Fri 3/31/23	100%	100%	[Timeline visualization]																																			
4	✓	Mobilization	2 days	Mon 5/15/23	Wed 5/17/23	100%	100%	[Timeline visualization]																																			
5	✓	Electrical Rough-ins	5 days	Mon 5/1/23	Mon 5/8/23	100%	100%	[Timeline visualization]																																			
6		<b>Doors and Hardware</b>	<b>89 days</b>	<b>Mon 5/8/23</b>	<b>Thu 9/21/23</b>	<b>19%</b>	<b>24%</b>	[Timeline visualization]																																			
7		<b>Work Area 1</b>	<b>17 days</b>	<b>Mon 5/8/23</b>	<b>Mon 6/12/23</b>	<b>100%</b>	<b>88%</b>	[Timeline visualization]																																			
8	✓	Fencing/ Signage / Floor protection	1 day	Mon 5/8/23	Tue 5/9/23	100%	100%	[Timeline visualization]																																			
9	✓	Demolition	1 day	Tue 5/9/23	Wed 5/10/23	100%	100%	[Timeline visualization]																																			
10	✓	Hoarding	1 day	Tue 5/9/23	Wed 5/10/23	100%	100%	[Timeline visualization]																																			
11	✓	Event: Pow Wow	1 day	Thu 5/11/23	Mon 5/15/23	100%	100%	[Timeline visualization]																																			
12	✓	Frames Installation	2 days	Mon 5/15/23	Wed 5/17/23	100%	100%	[Timeline visualization]																																			
13		Glass Transoms	1 day	Wed 5/17/23	Thu 5/18/23	100%	0%	[Timeline visualization]																																			
14	✓	Doors and hardware installation	3 days	Thu 5/18/23	Tue 5/23/23	100%	100%	[Timeline visualization]																																			
15	✓	Electrical Connections	1 day	Tue 5/23/23	Wed 5/24/23	100%	100%	[Timeline visualization]																																			
16	✓	Miscellaneous	1 day	Wed 5/24/23	Thu 5/25/23	100%	100%	[Timeline visualization]																																			
17	✓	Convocation	2 days	Mon 5/29/23	Fri 6/2/23	100%	100%	[Timeline visualization]																																			
18		Security Installation	2 days	Mon 6/5/23	Wed 6/7/23	100%	50%	[Timeline visualization]																																			
19	✓	Ontario Hoop Summit	1 day	Fri 6/9/23	Mon 6/12/23	100%	100%	[Timeline visualization]																																			
20		<b>Work Area 2</b>	<b>16 days</b>	<b>Wed 6/14/23</b>	<b>Fri 7/7/23</b>	<b>0%</b>	<b>35%</b>	[Timeline visualization]																																			
21	✓	Fencing/ Signage / Floor protection	1 day	Wed 6/14/23	Thu 6/15/23	0%	100%	[Timeline visualization]																																			
22		Windsor Open Karate Championships	2 days	Fri 6/16/23	Sun 6/18/23	0%	0%	[Timeline visualization]																																			
23	✓	Demolition	2 days	Mon 6/19/23	Wed 6/21/23	0%	100%	[Timeline visualization]																																			
24	✓	Hoarding	1 day	Wed 6/21/23	Thu 6/22/23	0%	100%	[Timeline visualization]																																			
25	✓	Frames Installation	2 days	Thu 6/22/23	Mon 6/26/23	0%	100%	[Timeline visualization]																																			
26		Johnny Loaring Classic Track Meet	1 day	Sat 6/24/23	Sat 6/24/23	0%	0%	[Timeline visualization]																																			
27		Glass Transoms	1 day	Mon 6/26/23	Tue 6/27/23	0%	0%	[Timeline visualization]																																			
28		Windsor Islamic Association	1 day	Wed 6/28/23	Thu 6/29/23	0%	0%	[Timeline visualization]																																			
29		Doors and hardware installation	3 days	Thu 6/29/23	Tue 7/4/23	0%	0%	[Timeline visualization]																																			
30		Electrical Connections	1 day	Tue 7/4/23	Wed 7/5/23	0%	0%	[Timeline visualization]																																			
31		Security Installation	2 days	Wed 7/5/23	Fri 7/7/23	0%	0%	[Timeline visualization]																																			
32		<b>Work Area 3</b>	<b>23 days</b>	<b>Fri 7/7/23</b>	<b>Wed 8/9/23</b>	<b>0%</b>	<b>0%</b>	[Timeline visualization]																																			
33		Fencing/ Signage / Floor protection	2 days	Fri 7/7/23	Tue 7/11/23	0%	0%	[Timeline visualization]																																			
34		Demolition	3 days	Tue 7/11/23	Fri 7/14/23	0%	0%	[Timeline visualization]																																			



