University of Windsor

Facility Services

NOTICE OF SERVICE INTERRUPTION/WORK FORM

Date of Request (yyyy/mm/dd): 2017-05-26 **Requester**: Emmeline Ventimiglia - Project Administrator

Start Date – End

Start Date (yyyy/mm/dd) 2017-05-30 Time (s) 7:30am
End Date (yyyy/mm/dd) 2017-06-23 Time (s) 5:00pm

Notes To perform abatement work on the 6th & 7th floors

Building(s) Affected:
1: Lambton Tower LAM **2:** Please Select
3: Please Sele **4:** Please Select

Areas/Rooms Affected: Entire 6th and 7th Floors

Service to be interrupted:
1: HVAC **2:** Access to 6th & 7th Floors NOT available
3: **4:**

Description/Reason for Project:

Spada Sheet Metal will be capping off main supply and return air ducts servicing the 6th and 7th floors in order to prevent any air flow to these areas only. Once completed, Supreme Restoration Services will be performing asbestos abatement to remove ceiling tiles and floor tiles. HVAC system will remain on to supply air to all other floors in Lambton Tower.

Contractor: Spada Sheet Metal; Supreme Restoration Services **Phone #:** Todd Low: 519-796-4506

Contractor/Project Managers: Todd Low (Spada); Steve Asher (Supreme) **Phone #:** Steve Asher: 519-791-9133

Should you have any questions or concerns, please contact

Project administrator, Emmeline Ventimiglia, ext. 2160 or emmelin@uwindsor.ca

Notes:

Type 2 enclosures will be erected in rooms on the 6th and 7th floors for the removal of ceiling tiles. Floor tiles will be removed under Type 1 procedures and do not require an enclosure. Pinchin Ltd. will be inspecting the enclosures as well as perform air monitoring throughout the duration of the project.

The following reference links are attached for your information:
http://www.ccohs.ca/oshanswers/chemicals/asbestos/whatis.html
https://www.pinchin.com/services/hazardous-building-materials/133
http://www.pshsa.ca/wp-content/uploads/2014/05/Asbestos-in-the-Education-Workplace.pdf
http://www1.uwindsor.ca/facilityservices/AsbestosInventory